

August 1, 2008

Mr. Ron Yasui  
City of Sacramento  
Development Services Department  
300 Richards Boulevard, Third Floor  
Sacramento, CA 95811

Re: Mercy General Hospital Construction Progress Report #15. For the week ended July 25, 2008.

Dear Mr. Yasui:

Please accept this Mercy General Hospital Construction Progress Report for the week ended July 25, 2008.

On Monday July 21 work began on H Street to prepare tie-ins to sewer and water. This work was completed on Friday July 25<sup>th</sup> thus meeting the 5-day condition of approval. H Street was never closed although there were flagmen directing traffic. Work then began down 39<sup>th</sup> Street on Monday July 28 starting the 90-day time period to complete the work per the condition of approval. Notices were sent to nearby adjacent neighbors. 39<sup>th</sup> Street will not close, but there will be flagmen directing traffic.

DPR general contractor is substantially finished with the site preparation for the new school site. Roebblen general contractor will begin mobilizing on the site during the week of July 28.

Significant site utility work continues on the Mercy General Hospital campus. The Spine Street on campus is temporarily re-routed. All normal traffic flow on campus is expected to be restored by the week of August 18<sup>th</sup>.

A NAC meeting is scheduled for Tuesday August 12<sup>th</sup> at 5:30 p.m. in the Sacred Heart Parish School gymnasium.

Please feel free to contact me with any questions or concerns (453-4491).

Respectfully Submitted,



Jeremy Schrimsher  
Vice President of Ancillary Services, and  
Construction Mitigation Manager