

July 8, 2008

Mr. Ron Yasui
City of Sacramento
Development Services Department
300 Richards Boulevard, Third Floor
Sacramento, CA 95811

Re: Mercy General Hospital Construction Progress Report #14. For the week ended July 4, 2008.

Dear Mr. Yasui:

Please accept this Mercy General Hospital Construction Progress Report for the week ended July 4, 2008.

Over the past week, site preparation work continued on the new school site to complete the building pads for the new school. Work is almost complete. The fence around the perimeter was completed, and there remains some patching of adjacent fences to be completed in the next week. The Spare the Air Transportation Fair was held with over 200 attendees. Planning work continues on the 39th and H, J Street work. No firm date has been determined, but it is anticipated that the work will begin on the week of July 21st. Significant work continued on the MGH campus to install the onsite utilities including the South Wing parking lot and the corner of Spine and I Streets on the hospital campus. Spine Street has been re-routed on the campus, and there are flagmen in place to ensure safe traffic flow. This work should be completed by the last week in August. No work was performed on July 4th. Painted murals by the Sacred Heart Parish School students were installed on the construction fence along 39th Street and H Street.

Looking ahead, the patching of the adjacent fencing to the new fence around the new school site will be completed. Onsite utilities work on the MGH campus will continue through the end of August with traffic re-routing on the hospital campus. Some minor site preparation work for the new school site will continue through the month of July.

Please feel free to contact me with any questions or concerns (453-4491).

Respectfully Submitted,



Jeremy Schrimsher
Vice President of Ancillary Services, and
Construction Mitigation Manager