

August 12, 2008

Mr. Ron Yasui
City of Sacramento
Development Services Department
300 Richards Boulevard, Third Floor
Sacramento, CA 95811

Re: Mercy General Hospital Construction Progress Report #16. For the week ended August 8, 2008.

Dear Mr. Yasui:

Please accept this Mercy General Hospital Construction Progress Report for the week ended August 8, 2008.

For Sacred Heart Parish School: Last week excavation for footings began, and installation of underground utilities on the site also began. In the next several weeks, installation of rebar, anchor bolts, and footings will begin, and underground utility work will continue.

For Mercy General Hospital: Last week installation of the underground water main continued along 39th Street with flagmen directing traffic. It is expected that the 39th Street work will be completed by October 1. One day of traffic redirection on J Street will occur on Wednesday August 13th for one day only. The four remaining days of tie-in work on J Street will occur within the next two weeks. New sewer tie-ins were made last week to Mrs. Luther's home. Onsite utilities work is nearing completion, and it is expected that traffic flow on campus will be restored to normal by Monday August 18. The South Wing parking lot will remain under construction until late 2008.

A NAC meeting is scheduled for Tuesday August 12th at 5:30 p.m. in the Sacred Heart Parish School gymnasium.

Please feel free to contact me with any questions or concerns (453-4491).

Respectfully Submitted,



Jeremy Schrimsher
Vice President of Ancillary Services, and
Construction Mitigation Manager