

September 24, 2008

Mr. Ron Yasui
City of Sacramento
Development Services Department
300 Richards Boulevard, Third Floor
Sacramento, CA 95811

Re: Mercy General Hospital Construction Progress Report #22. For the week ended September 19, 2008.

Dear Mr. Yasui:

Please accept this Mercy General Hospital Construction Progress Report for the week ended September 19, 2008.

For Sacred Heart Parish School: Further testing of soils on campus was conducted. Meeting held with DTSC to discuss remediation. Work stoppage continues.

For Mercy General Hospital: Clean up and substantial completion of 39th Street work was achieved, well within the 90-days allowed by the conditions of approval. Over the course of the school construction, there may be some days of work along 39th Street, and if so there will be sufficient communication in advance. On the hospital campus, the ambulance parking area was completed. Next week, sidewalks and additional ramps around the ambulance area will be installed. Planning is underway for drilling some auger cast test piles on campus. Work is anticipated to begin the first week of October with equipment arriving to the campus. There will be a very large crane and a large drill rig on campus during this time. It is anticipated that the work will be completed within ten days.

Please feel free to contact me with any questions or concerns (453-4491).

Respectfully Submitted,



Jeremy Schrimsher
Vice President of Ancillary Services, and
Construction Mitigation Manager