

January 21, 2009

Mr. Ron Yasui  
City of Sacramento  
Development Services Department  
300 Richards Boulevard, Third Floor  
Sacramento, CA 95811

Re: Mercy General Hospital Construction Progress Report #39. For the week ended January 16, 2009.

Dear Mr. Yasui:

Please accept this Mercy General Hospital Construction Progress Report for the week ended January 16, 2009.

**Sacred Heart Parish School:**

Last week in review:

Same as last week -- winterization of the site is progressing and is expected to be complete during the week of January 19<sup>th</sup>. Footings are being cleaned up from mud that has accumulated. Swales have been dug, lined with coconut blanket, and straw wattles have been installed.

Preview of next two weeks:

Mobilization for the chlordane removal continues, and work is expected to commence the week of January 19<sup>th</sup> and will continue for about four weeks. No work will be completed within the dripline of the Bunya Bunya tree. No work will be done on Martin Luther King Jr. Day.

**Mercy General Hospital:**

Last week in review:

Excavation work in the ED parking lot continues. Work also continues at the South entrance of the hospital to prepare the interim hospital entry which is expected to open in late February 2009. A new awning was installed on the north side of the North building between the building and the garage.

Preview of next two weeks:

Excavation in the ED parking lot will continue for another two weeks, weather permitting. Work on South entrance will continue. A new "No Left Turn" graphical sign will be installed on Spine Street at H Street. No work will be done on Martin Luther King, Jr. Day.

Please feel free to contact me with any questions or concerns (453-4491).

Respectfully Submitted,



Jeremy Schrimsher  
Vice President of Ancillary Services, and  
Construction Mitigation Manager