

February 26, 2009

Mr. Ron Yasui  
City of Sacramento  
Development Services Department  
300 Richards Boulevard, Third Floor  
Sacramento, CA 95811

Re: Mercy General Hospital Construction Progress Report #44. For the week ended February 20, 2009.

Dear Mr. Yasui:

Please accept this Mercy General Hospital Construction Progress Report for the week ended February 20, 2009.

**Sacred Heart Parish School:**

Last week in review:

Very little work occurred on site due to unfavorable weather conditions. Work will commence once weather is more favorable.

Preview of next two weeks:

Same as last week, soil sampling and removal will commence as the weather improves. Excavation for footings on the Multi-Purpose building will begin when weather allows.

**Mercy General Hospital:**

Last week in review:

The Auger Cast in Place Piles work was completed, and the equipment left the site. The South Wing entrance is awaiting final inspection before anticipated opening on March 2<sup>nd</sup>. The quarterly NAC meeting was held on Tuesday February 17<sup>th</sup> at 5:30 p.m. in the Sacred Heart Parish School gym.

Preview of next two weeks:

The South Wing entrance and parking lot is scheduled to open Monday March 2<sup>nd</sup>. Excavation of grade beams and pile caps will commence, weather permitting.

Please feel free to contact me with any questions or concerns (453-4491).

Respectfully Submitted,



Jeremy Schrimsher  
Vice President of Ancillary Services, and  
Construction Mitigation Manager