

March 5, 2009

Mr. Ron Yasui
City of Sacramento
Development Services Department
300 Richards Boulevard, Third Floor
Sacramento, CA 95811

Re: Mercy General Hospital Construction Progress Report #45. For the week ended February 27, 2009.

Dear Mr. Yasui:

Please accept this Mercy General Hospital Construction Progress Report for the week ended February 27, 2009.

Sacred Heart Parish School:

Last week in review:

Rain caused some delays, however, backfill was completed on the underground utilities under the Multi-Purpose Building slab to prepare for footing excavation. An area around the Classroom Building elevator pit was also backfilled.

Preview of next two weeks:

When there is a 4-5 day window of no rain, footing excavation will begin.

Mercy General Hospital:

Last week in review:

Final arrangements are being made for the opening of the South Wing entrance and parking lot (expected to open March 2nd). Little work was performed on the site due to rainy conditions.

Preview of next two weeks:

Site work and excavation will start again when weather permits. The South Wing entrance and parking lot will open March 2nd.

Please feel free to contact me with any questions or concerns (453-4491).

Respectfully Submitted,



Jeremy Schrimsher
Vice President of Ancillary Services, and
Construction Mitigation Manager