

March 12, 2009

Mr. Ron Yasui
City of Sacramento
Development Services Department
300 Richards Boulevard, Third Floor
Sacramento, CA 95811

Re: Mercy General Hospital Construction Progress Report #46. For the week ended March 6, 2009.

Dear Mr. Yasui:

Please accept this Mercy General Hospital Construction Progress Report for the week ended March 6, 2009.

Sacred Heart Parish School:

Last week in review:

Rain delays continue. Soil sampling continues, and excavation and removal will continue when weather permits.

Preview of next two weeks:

It is anticipated that the weather will break and excavation work for the footings and backfill of the elevator pit in the Classroom Building will resume next week.

Mercy General Hospital:

Last week in review:

The South Wing entrance and parking lot were opened on March 2nd. Little work was performed on the site due to rainy conditions.

Preview of next two weeks:

Site work and excavation is expected to resume next week with the anticipated better weather. Installation of pile caps and grade beams in the basement will be the first order of work to commence.

Please feel free to contact me with any questions or concerns (453-4491).

Respectfully Submitted,



Jeremy Schrimsher
Vice President of Ancillary Services, and
Construction Mitigation Manager