

April 15, 2009

Mr. Ron Yasui
City of Sacramento
Development Services Department
300 Richards Boulevard, Third Floor
Sacramento, CA 95811

Re: Mercy General Hospital Construction Progress Report #51. For the week ended April 10, 2009.

Dear Mr. Yasui:

Please accept this Mercy General Hospital Construction Progress Report for the week ended April 10, 2009.

Sacred Heart Parish School:

Last week in review:

Work has stopped at school site pending resolution of payment on contract.

Preview of next two weeks:

Contract dispute will be resolved and site remediation, sampling, and backfill will resume.

Mercy General Hospital:

Last week in review:

Forms are being constructed for a large concrete pour scheduled for next week for the basement and tunnel.

Preview of next two weeks:

A large concrete pour will commence next week around the new tunnel area and the basement footings.

Please feel free to contact me with any questions or concerns (453-4491).

Respectfully Submitted,



Jeremy Schrimsher
Vice President of Ancillary Services, and
Construction Mitigation Manager