

April 22, 2009

Mr. Ron Yasui
City of Sacramento
Development Services Department
300 Richards Boulevard, Third Floor
Sacramento, CA 95811

Re: Mercy General Hospital Construction Progress Report #52. For the week ended April 17, 2009.

Dear Mr. Yasui:

Please accept this Mercy General Hospital Construction Progress Report for the week ended April 17, 2009.

Sacred Heart Parish School:

Last week in review:

Work stoppage continues due to contract payment dispute.

Preview of next two weeks:

Contract dispute will be resolved and site remediation, sampling, and backfill will resume.

Mercy General Hospital:

Last week in review:

Concrete pour completed for tunnel and basement area. Additional steel for tunnel and basement is being erected.

Preview of next two weeks:

Forms will be removed and erection of steel in the basement and tunnel area will continue for a few more weeks.

Please feel free to contact me with any questions or concerns (453-4491).

Respectfully Submitted,



Jeremy Schrimsher
Vice President of Ancillary Services, and
Construction Mitigation Manager