

March 19, 2009

Mr. Ron Yasui
City of Sacramento
Development Services Department
300 Richards Boulevard, Third Floor
Sacramento, CA 95811

Re: Mercy General Hospital Construction Progress Report #47. For the week ended March 13, 2009.

Dear Mr. Yasui:

Please accept this Mercy General Hospital Construction Progress Report for the week ended March 13, 2009.

Sacred Heart Parish School:

Last week in review:

Remediation of areas at the Classroom building and the northeast corner of the campus continue. Classroom buildign footings will continue once remediation is completed.

Preview of next two weeks:

Footings will continue for the Multipurpose Building. Site remediation and margin sampling will continue.

Mercy General Hospital:

Last week in review:

Excavation of grade beams and pile caps is beginning for the basement of the Heart Center and the tunnel.

Preview of next two weeks:

Grade beam excavation will continue along with placement of reinforcement bars for the next few weeks to prepare the tunnel for construction.

Please feel free to contact me with any questions or concerns (453-4491).

Respectfully Submitted,



Jeremy Schrimsher
Vice President of Ancillary Services, and
Construction Mitigation Manager