

July 15, 2009

Mr. Ron Yasui
City of Sacramento
Development Services Department
300 Richards Boulevard, Third Floor
Sacramento, CA 95811

RE: Mercy General Hospital Construction Progress Report #64

Dear Mr. Yasui:

Please accept this Mercy General Hospital Construction Progress Report for the week ended July 10, 2009.

Sacred Heart Parish School (SHPS):

Last week in review:

Erection of structural steel for the Multipurpose and Classroom Building continued.

Preview of next two weeks:

Steel erection will be wrapping up; for the next month welding will take place on the metal decking. Also, preparation to pave the playground area will take place and will be completed within four weeks.

Mercy General Hospital:

Last week in review:

Traffic safety devices at the Ferry residence located at 41st and J Streets was installed. Also, on the West side of the hospital, construction of a temporary Ambulance Transfer area began at the Main Entrance, located off Spine Street. This area will serve as the temporary Ambulance and Emergency Room drop-off during construction of the new Ambulance Canopy on the North side of the hospital.

Also, waterproofing of the exterior walls and temp roofing of the new tunnel were begun.

Preview of next two weeks:

Waterproofing of the exterior walls and temp roofing of the new tunnel will be completed early the week of July 20. Also, preparation to backfill the excavated area near the Emergency Department will take place.

Finally, the formal start of construction for the final Ambulance canopy will begin.

Please feel free to contact me with any questions or concerns at 916.453.4491.

Respectfully submitted,



Jeremy Schrimsher
Vice President of Ancillary Services, and
Construction Mitigation Manager