

June 10, 2009

Mr. Ron Yasui
City of Sacramento
Development Services Department
300 Richards Boulevard, Third Floor
Sacramento, CA 95811

RE: Mercy General Hospital Construction Progress Report #59

Dear Mr. Yasui:

Please accept this Mercy General Hospital Construction Progress Report for the week ended June 5, 2009.

Sacred Heart Parish School (SHPS):

Last week in review:

Under-slab plumbing was installed in kitchen area of SHPS's Multipurpose Building. Also completed are site underground construction activities including sewer lines and storm drain lines. Finally, preparation took place for Building M stage area footings and for Building C's slab.

Preview of next two weeks:

This week under-slab plumbing for the bathroom area of the Multipurpose Building will be installed. Also, form pilasters will be constructed for the stage area. At the Building C section there will be electrical/storm drain and slab preparation.

Next week concrete will be poured for the Classroom Building slab as well as for Building M's pilasters. Work will continue on the site's electrical and water lines.

Mercy General Hospital:

Last week in review:

A partial partition for the ED was constructed; tunnel work included welding of structural steel, placement of metal decking, forming and reinforcing structural concrete, layout and support of overhead supports, concrete placement and fireproofing of steel.

Preview of next two weeks:

Tunnel construction will continue with rebar welded to structural columns, forming and reinforcing structural concrete walls, layout and installation of overhead supports, completion of decking.

Tunnel construction work will continue with placement of concrete (remaining walls), rebar and concrete at the elevated deck, and other activities such as the installation of sub-grade drainage and backfill.

Please feel free to contact me with any questions or concerns at 916.453.4491.

Respectfully submitted,



Jeremy Schrimsher
Vice President of Ancillary Services, and Construction Mitigation Manager