



June 17, 2009

Mr. Ron Yasui
City of Sacramento
Development Services Department
300 Richards Boulevard, Third Floor
Sacramento, CA 95811

RE: Mercy General Hospital Construction Progress Report #60

Dear Mr. Yasui:

Please accept this Mercy General Hospital Construction Progress Report for the week ended June 12, 2009.

Sacred Heart Parish School (SHPS):

Last week in review:

Under-slab plumbing for the bathroom area of the Multipurpose Building was installed. Also, form pilasters were constructed for the stage area. At the Building C section there was electrical/storm drain and slab preparation.

Preview of next two weeks:

This week concrete will be poured for the Classroom Building slab as well as for Building M's pilasters. Work will continue on the site's electrical and water lines.

Next week the site will begin to be prepared for the construction of the steel framework for the buildings. Site water and electrical components will continue to be constructed, and final footings will be poured for the Multipurpose Building.

Mercy General Hospital:

Last week in review:

Tunnel construction continued with rebar welded to structural columns, forming and reinforcing structural concrete walls, layout and installation of overhead supports, completion of decking.

Preview of next two weeks:

Tunnel construction work will continue with placement of concrete (remaining walls), rebar and concrete at the elevated deck, and other activities such as the installation of sub-grade drainage and backfill.

Structural construction activities in the tunnel will include concrete placement, rebar and concrete at the elevated deck, iron fireproofing, waterproofing of exterior walls, sub-grade drainage installation and backfilling. Interior work will include installation of overhead mechanical and electrical and in-wall rough-in of electrical and mechanical.

Please feel free to contact me with any questions or concerns at 916.453.4491.

Respectfully submitted,

Jeremy Schrimsher
Vice President of Ancillary Services, and
Construction Mitigation Manager