

July 22, 2009

Mr. Ron Yasui
City of Sacramento
Development Services Department
300 Richards Boulevard, Third Floor
Sacramento, CA 95811

RE: Mercy General Hospital Construction Progress Report #65

Dear Mr. Yasui:

Please accept this Mercy General Hospital Construction Progress Report for the week ended July 17, 2009.

Sacred Heart Parish School (SHPS):

Last week in review:

Steel erection wrapped up; for the next few weeks welding will take place on the metal decking. Also, preparation to pave the playground area will take place and will be completed within four weeks.

Preview of next two weeks:

Multipurpose stage concrete and underslab utilities are being prepared.

Playground paving preparation will begin.

Mercy General Hospital:

Last week in review:

Waterproofing of the exterior walls and temp roofing of the new tunnel continued. Also, preparation to backfill the excavated area near the Emergency Department took place. Finally, the formal start of construction for the final Ambulance canopy began.

Preview of next two weeks:

The temporary Ambulance Drop-off and Transfer area at the Main Lobby entrance for Ambulance activities will be complete, with parking striping and installation of an automatic gate. Preparation will begin for the permanent Ambulance canopy construction at the northeast corner of the hospital near the parking garage.

Please feel free to contact me with any questions or concerns at 916.453.4491.

Respectfully submitted,



Jeremy Schrimsher
Vice President of Ancillary Services, and
Construction Mitigation Manager