

July 29, 2009

Mr. Ron Yasui  
City of Sacramento  
Development Services Department  
300 Richards Boulevard, Third Floor  
Sacramento, CA 95811

**RE: Mercy General Hospital Construction Progress Report #66**

Dear Mr. Yasui:

Please accept this Mercy General Hospital Construction Progress Report for the week ended July 24, 2009.

**Sacred Heart Parish School (SHPS):**

Last week in review:

Multipurpose stage concrete and underslab utilities were prepared.

Preview of next two weeks:

Playground paving will begin.

Structural steel and metal decking ongoing. Inserts in the metal decking for HVAC and fire sprinklers will be installed.

**Mercy General Hospital:**

Last week in review:


The temporary Ambulance Drop-off and Transfer area at the Main Lobby entrance for Ambulance activities was completed, with parking striping and installation of an automatic gate. Preparation began for the permanent Ambulance canopy construction at the northeast corner of the hospital near the parking garage.

Preview of next two weeks:

Concrete placement for the Ambulance Canopy footings at the northeast corner of the hospital and stepped grade-beams will begin.

Please feel free to contact me with any questions or concerns at 916.453.4491.

Respectfully submitted,



Jeremy Schrimsher  
Vice President of Ancillary Services, and  
Construction Mitigation Manager