

August 5, 2009

Mr. Ron Yasui
City of Sacramento
Development Services Department
300 Richards Boulevard, Third Floor
Sacramento, CA 95811

RE: Mercy General Hospital Construction Progress Report #67

Dear Mr. Yasui:

Please accept this Mercy General Hospital Construction Progress Report for the week ended July 31, 2009.

Sacred Heart Parish School (SHPS):

Last week in review:

Playground paving began.

Structural steel and metal decking ongoing. Inserts in the metal decking for HVAC and fire sprinklers were installed.

Preview of next two weeks:

Structural steel wrapping up at Classroom and Multipurpose buildings. Metal deck following. Slab on deck pours for second floor of classroom and roofs upcoming in next several weeks. Parking lot prep ongoing with paving anticipated August 6, 2009.

Mercy General Hospital:

Last week in review:

Concrete placement for the Ambulance Canopy footings at the northeast corner of the hospital and stepped grade-beams began.

Preview of next two weeks:

Continued preparation for the Ambulance Canopy, including fire suppression piping and, in two weeks, delivery and erection of steel for the Canopy.

Please mark your calendar for the upcoming Neighborhood Action Committee (NAC) meeting to be held August 18 at 5:30 p.m. in the Sacred Heart Parish School Cafeteria.

Meanwhile, please feel free to contact me with any questions or concerns at 916.453.4491.

Respectfully submitted,



Jeremy Schrimsher
Vice President of Ancillary Services, and
Construction Mitigation Manager