



September 3, 2009

Mr. Ron Yasui
City of Sacramento
Development Services Department
300 Richards Boulevard, Third Floor
Sacramento, CA 95811

RE: Mercy General Hospital Construction Progress Report #71

Dear Mr. Yasui:

Please accept this Mercy General Hospital Construction Progress Report for the week ended August 26, 2009.

Sacred Heart Parish School (SHPS):

Last week in review:

Rough in at the Classroom continued, and Cafeteria slab and Multipurpose Building roof slabs were poured. Building M concrete slabs and roof slabs completed.

The sidewalk exit to the Mercy McMahon facility has been completed and the fence has been moved to the back of the walk so that the walkway to front and back entrances are open.

Preview of next two weeks:

At Building C rough in of electrical, mechanical and fire sprinkler is ongoing on the 1st and 2nd floors. Also, framing is ongoing at exterior first floor of building. Roof framing to begin in upcoming weeks. At Building M rough in is scheduled to begin next week.

Site chlordane remediation is on hold pending approval of material profiles. Off haul expected within the next 10 working days.

Mercy General Hospital:

Last week in review:

Welding of the Ambulance Canopy neared completion.

Preview of next two weeks:

Metal decking and framing of ceiling and fascia, plus rough in of electrical and overhead fire suppression at the Ambulance Canopy will take place. Finally, the scheduled off-site work for the realignment on J-Street between 40th & 42nd Streets is currently scheduled to commence beginning the week of Monday, September 14, 2009 and will likely completing Friday, September 18, 2009.

The next quarterly NAC meeting will be held Tuesday, November 17 at 5:30 p.m. in the SHPS Cafeteria. Meanwhile, please feel free to contact me with any questions or concerns at 916.453.4491.

Respectfully submitted,

Jeremy Schrimsher
Vice President of Ancillary Services, and
Construction Mitigation Manager