

August 26, 2009

Mr. Ron Yasui
City of Sacramento
Development Services Department
300 Richards Boulevard, Third Floor
Sacramento, CA 95811

RE: Mercy General Hospital Construction Progress Report #70

Dear Mr. Yasui:

Please accept this Mercy General Hospital Construction Progress Report for the week ended August 19, 2009.

Sacred Heart Parish School (SHPS):

Last week in review:

Roof slab at Building C, Library area of Building C and Gym slab at the Multipurpose Building were poured. Rough in for fire sprinklers and HVAC ductwork began. Remaining Chlordane remediation began.

Preview of next two weeks:

Rough in at the Classroom will continue, and Cafeteria slab and Multipurpose Building roof slabs will be poured the week of August 24. Remaining Chlordane remediation will continue for the next few weeks.

Mercy General Hospital:

Last week in review:

Interior finishes to the Tunnel between the Mercy Medical Plaza office building and the Hospital took place. Concrete in the main footings of the Ambulance Canopy structure was placed. Also, the quarterly NAC meeting was held on August 18 at 5:30 p.m. in the SHPS Cafeteria.

Preview of next two weeks:

Welding of the Ambulance Canopy will be completed; metal decking and framing of ceiling and fascia, plus rough in of electrical and overhead fire suppression at the Ambulance Canopy will take place.

Finally, the scheduled off-site work for the realignment on J-Street between 40th & 42nd Streets is currently scheduled to commence beginning the week of Monday, September 14, 2009 and likely completing Friday, September 18, 2009.

The next quarterly NAC meeting will be held Tuesday, November 17 at 5:30 p.m. in the SHPS Cafeteria. Meanwhile, please feel free to contact me with any questions or concerns at 916.453.4491.

Respectfully submitted,



Jeremy Schrimsher
Vice President of Ancillary Services, and
Construction Mitigation Manager