

September 9, 2009

Mr. Ron Yasui
City of Sacramento
Development Services Department
300 Richards Boulevard, Third Floor
Sacramento, CA 95811

RE: Mercy General Hospital Construction Progress Report #72

Dear Mr. Yasui:

Please accept this Mercy General Hospital Construction Progress Report for the week ended September 4, 2009.

Sacred Heart Parish School (SHPS):

Last week in review:

At Building C rough in of electrical, mechanical and fire sprinkler took place on the 1st and 2nd floors. Also, framing was ongoing at exterior first floor of building. At Building M rough in began.

Preview of next two weeks:

Roof framing to begin in upcoming weeks. Chlordane remediation/offhaul is expected to be complete within the next 10 working days.

Mercy General Hospital:

Last week in review:

Metal decking and framing of ceiling and fascia, took place, plus rough in of electrical and overhead fire suppression at the Ambulance Canopy was ongoing.

Preview of next two weeks:

Rough in of electrical and overhead fire suppression at the Ambulance Canopy will continue. Roofing of the Ambulance Canopy will take place.

The scheduled off-site work for the realignment on J-Street between 40th & 42nd Streets is currently scheduled to commence beginning the week of Monday, September 14, 2009 and will likely completing Friday, September 18, 2009.

Please feel free to contact me with any questions or concerns at 916.453.4491.

Respectfully submitted,



Jeremy Schrimsher
Vice President of Ancillary Services, and
Construction Mitigation Manager