

September 16, 2009

Mr. Ron Yasui
City of Sacramento
Development Services Department
300 Richards Boulevard, Third Floor
Sacramento, CA 95811

RE: Mercy General Hospital Construction Progress Report #73

Dear Mr. Yasui:

Please accept this Mercy General Hospital Construction Progress Report for the week ended September 11, 2009.

Sacred Heart Parish School (SHPS):

Last week in review:

Roof framing began.

Preview of next two weeks:

Rough in of above ceiling utilities at Classroom Building 2nd floor, rough in at Classroom Building 1st floor and exterior framing at Classroom Building's 1st and 2nd floor and roof ongoing. Chlordane remediation/offhaul is expected to be completed by September 19.

Site underground utilities are scheduled to resume at the end of the week of Monday, September 21, 2009, and framing and rough in of Building M scheduled to begin late the week of September 21, 2009 as well. Winterization of site will begin in preparation for the rainy season.

Mercy General Hospital:

Last week in review:

Rough in of electrical and overhead fire suppression at the Ambulance Canopy continued. Roofing of the Ambulance Canopy took place.

Preview of next two weeks:

Ambulance Canopy framing of beams and fascia, rough in of overhead electrical and fire suppression, roofing, fireproofing of decking, and framing of ceiling will begin.

The scheduled off-site work for the realignment on J-Street between 40th & 42nd Streets will begin the week of Monday, September 14, 2009 and will be complete early the week of Monday, September 21, 2009.

Please feel free to contact me with any questions or concerns at 916.453.4491.

Respectfully submitted,



Jeremy Schrimsher
Vice President of Ancillary Services, and
Construction Mitigation Manager