



September 23, 2009

Mr. Ron Yasui  
City of Sacramento  
Development Services Department  
300 Richards Boulevard, Third Floor  
Sacramento, CA 95811

**RE: Mercy General Hospital Construction Progress Report #74**

Dear Mr. Yasui:

Please accept this Mercy General Hospital Construction Progress Report for the week ended September 18, 2009.

**Sacred Heart Parish School (SHPS):**

Last week in review:

Rough in of above ceiling utilities at Classroom Building 2<sup>nd</sup> floor, rough in at Classroom Building 1<sup>st</sup> floor and exterior framing at Classroom Building's 1<sup>st</sup> and 2<sup>nd</sup> floor and roof completed. Chlordane remediation/offhaul of contaminated soils from site accomplished.

Preview of next two weeks:

Site underground utilities are scheduled to resume at the end of the week of Monday, September 21, 2009, and framing and rough in of Building M scheduled to begin late the week of September 21, 2009 as well. Winterization of site will begin in preparation for the rainy season.

**Mercy General Hospital:**

Last week in review:

Ambulance Canopy framing of beams and fascia, rough in of overhead electrical and fire suppression, roofing, fireproofing of decking, and framing of ceiling began.

The scheduled off-site work for the realignment on J-Street between 40<sup>th</sup> & 42<sup>nd</sup> Streets began the week of Monday, September 14, 2009 and was completed Monday, September 21, 2009.

Preview of next two weeks:

Ambulance Canopy activities will continue, including framing, sheathing and fascia of the ceiling.

Please feel free to contact me with any questions or concerns at 916.453.4491.

Respectfully submitted,

Jeremy Schrimsher  
Vice President of Ancillary Services, and  
Construction Mitigation Manager