

September 29, 2009

Mr. Ron Yasui  
City of Sacramento  
Development Services Department  
300 Richards Boulevard, Third Floor  
Sacramento, CA 95811

**RE: Mercy General Hospital Construction Progress Report #75**

Dear Mr. Yasui:

Please accept this Mercy General Hospital Construction Progress Report for the week ended September 25, 2009.

**Sacred Heart Parish School (SHPS):**

Last week in review:

Site underground utilities resumed at the end of the week of Monday, September 21, 2009, and framing and rough in of Building M began late the week of September 21, 2009. Winterization of site will begin in preparation for the rainy season.

Preview of next two weeks:

At Classroom Building exterior, interior and roof framing will be ongoing. Overhead rough in of utilities nearly complete, and wall rough in underway.

At the Multipurpose Building, exterior and interior framing and utility rough in will continue. Fire and domestic underground water line work has resumed and is expected to be complete in two weeks.

**Mercy General Hospital:**

Last week in review:

Ambulance Canopy activities continued, including framing, sheathing and fascia of the ceiling.

Preview of next two weeks:

Ambulance Canopy roofing and fireproofing of decking will continue.

Please feel free to contact me with any questions or concerns at 916.453.4491.

Respectfully submitted,



Jeremy Schrimsher  
Vice President of Ancillary Services, and  
Construction Mitigation Manager