



October 7, 2009

Mr. Ron Yasui
City of Sacramento
Development Services Department
300 Richards Boulevard, Third Floor
Sacramento, CA 95811

RE: Mercy General Hospital Construction Progress Report #76

Dear Mr. Yasui:

Please accept this Mercy General Hospital Construction Progress Report for the week ended October 2, 2009.

Sacred Heart Parish School (SHPS):

Last week in review:

At Classroom Building framing was ongoing. Overhead rough in of utilities was nearly complete, and wall rough in was underway.

At the Multipurpose Building, exterior and interior framing and utility rough in continued. Fire and domestic underground water line work resumed and is expected to be complete in two weeks.

Preview of next two weeks:

At the Classroom Building the rough framing is ongoing, including roof framing, exterior and interior wall framing. Rough in of utilities above ceiling is ongoing.

At the Multipurpose Building the rough framing at the exterior will be ongoing, as well as rough in of utilities above ceiling. HVAC equipment curbs have been set in advance of unit placement, and installation of the fire water line will be ongoing.

Mercy General Hospital:

Last week in review:

Ambulance Canopy roofing and fireproofing of decking continued. The completed J-Street realignment was signed off by the Development Department.

Preview of next two weeks:

Ambulance Canopy is near completion, with the exterior metal panels scheduled for delivery the week of October 5.

Please feel free to contact me with any questions or concerns at 916.453.4491.

Respectfully submitted,

Jeremy Schrimsher
Vice President of Ancillary Services, and
Construction Mitigation Manager