

June 2, 2010

Mr. Ron Yasui
City of Sacramento
Development Services Department
300 Richards Boulevard, Third Floor
Sacramento, CA 95811

RE: Mercy General Hospital Construction Progress Report #110

Dear Mr. Yasui:

Please accept this Mercy General Hospital Construction Progress Report for the week ended May 28, 2010.

Sacred Heart Parish School (SHPS):

Last week in review:

In the Multipurpose Building installation of the wood floor in the gym continued. In the Classroom Building, installation of flooring on the first and second floors took place.

Brick columns at 39th Street were completed. Work on the sidewalks around the site on 39th and H Streets began.

Preview of next two weeks:

In the Multipurpose Building installation of the wood floor in the gym will continue. Kitchen equipment installation will wrap up. Installation of the sound partition for the door at the stage will take place. In the Classroom Building flooring on the second floor will be ongoing, and on the first floor will begin. Installation of wood doors and hardware will be ongoing.

Site work: Fence posts will begin to be set.

Mercy General Hospital:

Last week in review:

Reinforcing steel installation at other parts of the lower level began. Completion of the concrete walls was ongoing.

Preview of next two weeks:

Basement pit wall forms will be completed and concrete placement and curing will begin.

Please feel free to contact me with any questions or concerns at 916.453.4491.

Respectfully submitted,



Jeremy Schrimsher
Vice President of Ancillary Services,
and Construction Mitigation Manager