



June 9, 2010

Mr. Ron Yasui
City of Sacramento
Development Services Department
300 Richards Boulevard, Third Floor
Sacramento, CA 95811

RE: Mercy General Hospital Construction Progress Report #111

Dear Mr. Yasui:

Please accept this Mercy General Hospital Construction Progress Report for the week ended June 4, 2010.

Sacred Heart Parish School (SHPS):

Last week in review:

In the Multipurpose Building stage floor installation began. T-bar tile was installed at kitchen in the cafeteria. In the Classroom Building flooring installation was ongoing. Pendant lighting was installed on the first and second floors. Finish plumbing trim was completed on the first and second floors.

Site work: Fire booster pump was set. Sidewalks and grading at the core of the site to the parking lot/playground area was ongoing.

Preview of next two weeks:

In the Multipurpose Building installation of wood floor at gym and stage will be ongoing. Sealant at colored concrete will be ongoing, with staining to begin next week. The flooring at the back corridor to begin. In the Classroom Building the flooring will be ongoing, as well as installation of hardware and wood doors. Electrical finish will be ongoing.

Site work: Landscape sleeving and underground lines will be ongoing. The H Street driveway has been poured, and the 39th Street driveway work will begin this week.

Mercy General Hospital:

Last week in review:

Pouring of concrete at basement walls was ongoing.

Preview of next two weeks:

The cure period for the retaining walls will begin.

Please feel free to contact me with any questions or concerns at 916.453.4491.

Respectfully submitted,

Jeremy Schrimsher
Vice President of Ancillary Services,
and Construction Mitigation Manager