



June 16, 2010

Mr. Ron Yasui
City of Sacramento
Development Services Department
300 Richards Boulevard, Third Floor
Sacramento, CA 95811

RE: Mercy General Hospital Construction Progress Report #112

Dear Mr. Yasui:

Please accept this Mercy General Hospital Construction Progress Report for the week ended June 11, 2010.

Sacred Heart Parish School (SHPS):

Last week in review:

In the Multipurpose Building installation of wood floor at gym and stage was ongoing. Sealant at colored concrete was ongoing, staining followed. The flooring at the back corridor to began. In the Classroom Building the flooring was ongoing, as well as installation of hardware and wood doors. Electrical finish was ongoing.

Site work: Landscape sleeving and underground lines was ongoing. The H Street driveway was poured, and the 39th Street driveway work began.

Preview of next two weeks:

In the Multipurpose Building concrete stain at the cafeteria/foyer will start and will be ongoing for a week. The wood flooring will be close to completion. Bleachers installation will be ongoing. Flooring in the backstage and corridor area will be ongoing. In the Classroom Building flooring installation in the kindergarten will take place.

Site work: Sidewalks at the entry will be completed. Street sidewalks will be close to completion. The driveway at 39th Street will be ongoing.

Mercy General Hospital:

Last week in review:

The cure period for the retaining walls began.

Preview of next two weeks:

Concrete placement at basement walls will take place. Bolting and welding of structural steel also will take place.

Please feel free to contact me with any questions or concerns at 916.453.4491.

Respectfully submitted,

Jeremy Schrimsher
Vice President of Ancillary Services,
and Construction Mitigation Manage