



June 23, 2010

Mr. Ron Yasui  
City of Sacramento  
Development Services Department  
300 Richards Boulevard, Third Floor  
Sacramento, CA 95811

**RE: Mercy General Hospital Construction Progress Report #113**

Dear Mr. Yasui:

Please accept this Mercy General Hospital Construction Progress Report for the week ended June 18, 2010.

**Sacred Heart Parish School (SHPS):**

Last week in review:

In the Multipurpose Building concrete stain at the cafeteria/foyer started and was ongoing for a week. The wood flooring was close to completion. Bleachers installation was ongoing. Flooring in the backstage and corridor area was ongoing. In the Classroom Building flooring installation in the kindergarten took place.

Site work: Sidewalks at the entry was completed. Street sidewalks were close to completion. The driveway at 39<sup>th</sup> Street was ongoing.

Preview of next two weeks:

In the Multipurpose Building concrete stain sealer will be installed. Electrical trim and low voltage activities will be completed. Stage lighting will follow. In the Classroom Building, final cleanup will begin. The installation of door lights and door hardware will finish.

Site work: landscape piping at H Street, site grading at planter areas, site cleanup, and demobilizing from playground will take place.

**Mercy General Hospital:**

Last week in review:

Concrete placement at basement walls took place. Bolting and welding of underground structural steel also took place.

Preview of next two weeks:

Curing of the elevator pits will take place. After the cure period for the retaining walls, the forms will be stripped and clean up will take place.

Please feel free to contact me with any questions or concerns at 916.453.4491.

Respectfully submitted,

Jeremy Schrimsher  
Vice President of Ancillary Services,  
and Construction Mitigation Manage