

March 26, 2008

Mr. Ron Yasui
City of Sacramento
Development Services Department
300 Richards Boulevard, Third Floor
Sacramento, CA 95811

Re: Mercy General Hospital Construction Progress Report #2. For the week ended March 21, 2008.

Dear Mr. Yasui:

Please accept this Mercy General Hospital Construction Progress Report for the week ended March 21, 2008.

Last week, abatement work continued on the residential units located on the new Sacred Heart Parish School site along with some general clean-up from the two house moves on March 13th and 14th. Planning and kickoff meetings were held to discuss internal hospital moves which are considered “get-ready” projects for the eventual construction of the Heart Center.

Looking ahead, we anticipate that the demolition of the Mercy Care building could commence as early as the second week in April. The building has been fully abated, and the demolition is expected to take 5-7 working days. Notices will be sent once the timeline is finalized. Abatement work will continue on the remaining residences along H Street. We also anticipate having a meeting with Councilmember Cohn and representative from ESPTF and other neighborhood organizations in the near future to discuss mitigation measures and construction updates.

Please feel free to contact me with any questions or concerns (453-4491).

Respectfully submitted,



Jeremy Schrimsher
Vice President of Ancillary Services, and
Construction Mitigation Manager