

April 15, 2008

Mr. Ron Yasui
City of Sacramento
Development Services Department
300 Richards Boulevard, Third Floor
Sacramento, CA 95811

Re: Mercy General Hospital Construction Progress Report #5. For the week ended April 11, 2008.

Dear Mr. Yasui:

Please accept this Mercy General Hospital Construction Progress Report for the week ended April 11, 2008.

Last week, demolition of the Mercy Care building commenced, and significant progress was made. The apartment unit at 3838 H Street was demolished in anticipation of a possible house move for the airplane bungalow and the Sister's residence. There is no guarantee that these houses will be moved, but we went ahead and made preparation so that if a move can occur, the path of travel will be clear to move across the construction site to 39th Street and not travel on H Street at all. As demolition of the structures is occurring, the site is being watered down to minimize dust. Also last week, a meeting was held with the project arborist and the construction teams from MGH and SHPS to discuss protection of the Elm tree and the sycamore tree on the new school site. An inspection of the temporary exclusion zones for the demolition portion of the project was also conducted.

Looking ahead, the demolition of the Mercy Care building and the other residences will continue over the next two weeks. Some exterior preparation (brick removal and similar types of work) will potentially be performed on the airplane bungalow and the Sister's residence. While it is not a condition of approval to move these residences, it is certainly noteworthy in these reports, and information will be communicated as it becomes available. Again, there is no guarantee that these residences will be moved. Also next week, and as a response to a neighbor concern, a temporary chain link construction fence will be installed along the western boundary of the construction site. The site will continue to be watered down as demolition is occurring to minimize dust. We are expecting the demolition of all the structures to be completed no later than May 2nd. At that point, grading will begin to prepare the site for the eventual construction of the new school.

Please feel free to contact me with any questions or concerns (453-4491).

Respectfully submitted,



Jeremy Schrimsher
Vice President of Ancillary Services, and
Construction Mitigation Manager