

May 1, 2008

Mr. Ron Yasui  
City of Sacramento  
Development Services Department  
300 Richards Boulevard, Third Floor  
Sacramento, CA 95811

Re: Mercy General Hospital Construction Progress Report #7. For the week ended April 25, 2008.

Dear Mr. Yasui:

Please accept this Mercy General Hospital Construction Progress Report for the week ended April 25, 2008.

Last week, demolition of the remaining structures on the site was completed. The Sister's residence and the airplane bungalow continue to be prepared for a possible house move, including removal of the bricks and removal of portions of the roof and making the necessary cuts for the houses to be loaded onto transport trailers. There remains no guarantee that these houses will be moved, but the permitting process is underway. The site continues to be watered down to minimize dust. The general contractor continues to monitor compliance with the established construction route and is considering asking for a change to allow traffic to travel east on J Street. Flagmen continue to be available to help the large truck navigate the right turn onto J Street safely without rolling over the curb on the corner of J and 39th.

Looking ahead, the two remaining homes will be moved around on the construction site so that site preparation work can continue. Again, there is no guarantee that these residences will be moved. The site will continue to be watered down as demolition is occurring to minimize dust. Site grading will continue, and excavation and soil compaction will commence in order to prepare the building pad for the new school buildings.

Please feel free to contact me with any questions or concerns (453-4491).

Respectfully Submitted,



Jeremy Schrimsher  
Vice President of Ancillary Services, and  
Construction Mitigation Manager