

September 4, 2008

Mr. Ron Yasui  
City of Sacramento  
Development Services Department  
300 Richards Boulevard, Third Floor  
Sacramento, CA 95811

Re: Mercy General Hospital Construction Progress Report #19. For the week ended August 29, 2008.

Dear Mr. Yasui:

Please accept this Mercy General Hospital Construction Progress Report for the week ended August 29, 2008.

For Sacred Heart Parish School: Meetings held with DTSC and soils experts to analyze the site to determine action plan. As such, work has stopped pending further analysis and resolution. .

For Mercy General Hospital: J Street work was conducted with another day required next week for tie-in to the water main. Pressure testing for the 39<sup>th</sup> Street water line will also be conducted. Along Spine Street, some final tie-ins are being made for the two new lift stations. Clean up of excess material in the South parking lot continued to prepare for construction parking on the lot.

Please feel free to contact me with any questions or concerns (453-4491).

Respectfully Submitted,



Jeremy Schrimsher  
Vice President of Ancillary Services, and  
Construction Mitigation Manager