

August 20, 2008

Mr. Ron Yasui
City of Sacramento
Development Services Department
300 Richards Boulevard, Third Floor
Sacramento, CA 95811

Re: Mercy General Hospital Construction Progress Report #17. For the week ended August 15, 2008.

Dear Mr. Yasui:

Please accept this Mercy General Hospital Construction Progress Report for the week ended August 15, 2008.

For Sacred Heart Parish School: Footing excavation, rebar and anchor bolt installation are ongoing at Bld C foundation. North area of building is on hold pending redesign of footings, piers, grade beams at Bunya tree. Site underground utilities including storm drain and site electrical conduit are in progress and expected to continue for the next several weeks. Sewer, fire water, and site gas will be installed in the coming weeks. Paving of parking lot will follow completion of site utilities. Bld M footing layout and excavation is on hold until DPR demobilizes from staging area due to limited space on site. Once demobilization is complete, RCON will begin layout, excavation, rebar, anchor bolts and pour footings for Bld M.

For Mercy General Hospital: Continued pot-holing and locating all known utilities on 39th Street and adjacent properties. Continued to remove asphalt and soil down 39th Street, installing sand base, warning tape, and 12" water line past Mercy McMahon Terrace. Installed valves and partial lateral lines to Mercy McMahon Terrace and Mercy Medical Plaza buildings. Installed 12" water line stubout to existing Sacred Heart Parish School. On Spine Street – installed lighting conduits, tied in new services to new water main, excavated and installed SMUD vault and conduits, backfilled and compacted aggregate base in Spine Street and installed asphalt pavement, patched concrete curbs and touched up paint to prepare for school to begin next week.

A NAC meeting was held Tuesday August 12th at 5:30 p.m. in the Sacred Heart Parish School gymnasium.

Please feel free to contact me with any questions or concerns (453-4491).

Respectfully Submitted,



Jeremy Schrimsher
Vice President of Ancillary Services, and
Construction Mitigation Manager