

August 27, 2008

Mr. Ron Yasui  
City of Sacramento  
Development Services Department  
300 Richards Boulevard, Third Floor  
Sacramento, CA 95811

Re: Mercy General Hospital Construction Progress Report #18. For the week ended August 22, 2008.

Dear Mr. Yasui:

Please accept this Mercy General Hospital Construction Progress Report for the week ended August 22, 2008.

For Sacred Heart Parish School: During soils testing, chlordane was found on the site. As such, work has stopped pending further analysis and resolution – please see attached letter.

For Mercy General Hospital: One day of work is planned on J Street (the first of 5 allowed) for tie-in to the water main on J Street. Pressure testing for the 39<sup>th</sup> Street water line will also be conducted. Along Spine Street, pumps were installed in the two new lift stations. Clean up of excess material in the South parking lot continued.

Please feel free to contact me with any questions or concerns (453-4491).

Respectfully Submitted,



Jeremy Schrimsher  
Vice President of Ancillary Services, and  
Construction Mitigation Manager