

September 17, 2008

Mr. Ron Yasui  
City of Sacramento  
Development Services Department  
300 Richards Boulevard, Third Floor  
Sacramento, CA 95811

Re: Mercy General Hospital Construction Progress Report #21. For the week ended September 12, 2008.

Dear Mr. Yasui:

Please accept this Mercy General Hospital Construction Progress Report for the week ended September 12, 2008.

For Sacred Heart Parish School: Work stoppage continues awaiting test results and action plan.

For Mercy General Hospital: Work along 39<sup>th</sup> Street is nearing completion. Some final connections were made. 39<sup>th</sup> Street will be patched and paved next week. Wiring was installed for the two new lift stations on Spine Street as were backflow prevention devices in the South Wing. On the hospital campus, work will begin around the ambulance entry to prepare for later construction of the Heart Center. Some curbs will be removed and paved to create an ambulance parking area.

Please feel free to contact me with any questions or concerns (453-4491).

Respectfully Submitted,



Jeremy Schrimsher  
Vice President of Ancillary Services, and  
Construction Mitigation Manager