

October 8, 2008

Mr. Ron Yasui
City of Sacramento
Development Services Department
300 Richards Boulevard, Third Floor
Sacramento, CA 95811

Re: Mercy General Hospital Construction Progress Report #24. For the week ended October 3, 2008.

Dear Mr. Yasui:

Please accept this Mercy General Hospital Construction Progress Report for the week ended October 3, 2008.

For Sacred Heart Parish School: Work stoppage continues. Additional meetings and discussions with DTSC and soils engineers were held. A public meeting is scheduled for Thursday October 9th at 6:30 p.m. in the Sacred Heart Parish School gym to discuss findings and an action plan.

For Mercy General Hospital: Planning continues for drilling the auger cast test piles on the campus. There will be two areas where drilling will occur – in the Emergency Department lot and in the “A” lot between Mercy Medical Plaza and the Hospital (the site where the Heart Center will be). To significantly reduce noise, these piles will not be “driven” but rather augered, which will make for a much quieter operation. The equipment is now expected to arrive to the campus the week of October 13th. It will consist of a large crane and a large drill rig which will arrive on flatbed trucks and will be assembled on the hospital campus. It is anticipated that work will begin the week of October 20th and will last approximately 10 days – actual drilling will last only two days.

Please feel free to contact me with any questions or concerns (453-4491).

Respectfully Submitted,



Jeremy Schrimsher
Vice President of Ancillary Services, and
Construction Mitigation Manager