

October 22, 2008

Mr. Ron Yasui  
City of Sacramento  
Development Services Department  
300 Richards Boulevard, Third Floor  
Sacramento, CA 95811

Re: Mercy General Hospital Construction Progress Report #26. For the week ended October 17, 2008.

Dear Mr. Yasui:

Please accept this Mercy General Hospital Construction Progress Report for the week ended October 17, 2008. I have modified the format to make these a little more clear. Please let me know if it is helpful.

**Sacred Heart Parish School:**

Last week in review:

Work stoppage continues. Additional planning for chlordane removal was conducted.

Preview of next two weeks:

Proposals for removing the chlordane will be finalized, and excavation will ensue. Work will be performed by a licensed contractor who is skilled in this type of remediation. Dust control measures will be in place, and air quality monitoring during the removal process. More discussion will be held with City officials about the lead removal, and a remediation plan will be developed.

**Mercy General Hospital:**

Last week in review:

Final plans were made for the delivery of equipment to perform the auger cast test piles on the campus. The delivery of equipment was delayed pending some logistical issues on the campus. A landscape design workshop was held to obtain vital community input for the "plaza" areas on 39<sup>th</sup> Street, H Street, and J Street. It was well attended with much good feedback given.

Preview of next two weeks:

Equipment will begin arriving on campus October 22<sup>nd</sup>. The first drilling will occur on Monday October 27<sup>th</sup> and will last for about two days. The equipment will be demobilized and relocated to the north side in the Emergency Department. This is necessary to avoid transporting this heavy equipment over the tunnel that connects the MMP and the main hospital. Drilling will occur in the ED parking area beginning the week of November 3<sup>rd</sup>. Drilling will occur for no more than two days, and the equipment will be removed from campus at the end of the week.

Please feel free to contact me with any questions or concerns (453-4491).

Respectfully Submitted,



Jeremy Schrimsher  
Vice President of Ancillary Services, and  
Construction Mitigation Manager