

October 29, 2008

Mr. Ron Yasui
City of Sacramento
Development Services Department
300 Richards Boulevard, Third Floor
Sacramento, CA 95811

Re: Mercy General Hospital Construction Progress Report #27. For the week ended October 24, 2008.

Dear Mr. Yasui:

Please accept this Mercy General Hospital Construction Progress Report for the week ended October 24, 2008.

Sacred Heart Parish School:

Last week in review:

The proposals for chlordane removal are being finalized so that excavation can begin soon. No date has been determined. A licensed contractor skilled in this type of remediation will perform the work, and dust control measures will be taken with an air quality monitoring plan in effect for the removal process.

Preview of next two weeks:

We anticipate that the chlordane removal will commence within the next two weeks. We continue to evaluate how to remove the lead on the property and its impact. An application for the removal of the Bunya Bunya tree will be submitted due to the fact that removing the lead around the tree will likely compromise the tree's health.

Mercy General Hospital:

Last week in review:

Equipment for the auger piles began arriving on campus October 22nd with assembly of the equipment lasting the balance of the week.

Preview of next two weeks:

Drilling is scheduled to commence October 27th lasting for about two days after which the equipment will be demobilized and relocated to the north side of the Emergency Department. Drilling will occur in the ED parking area beginning the week of November 3rd lasting no more than two days with the equipment scheduled to be removed by the end of that week.

Additionally, the next scheduled NAC meeting will be November 18th at 5:30 p.m. at the Sacred Heart Parish School gym.

Please feel free to contact me with any questions or concerns (453-4491).

Respectfully Submitted,



Jeremy Schrimsher
Vice President of Ancillary Services, and
Construction Mitigation Manager