

November 12, 2008

Mr. Ron Yasui  
City of Sacramento  
Development Services Department  
300 Richards Boulevard, Third Floor  
Sacramento, CA 95811

Re: Mercy General Hospital Construction Progress Report #29. For the week ended November 7, 2008.

Dear Mr. Yasui:

Please accept this Mercy General Hospital Construction Progress Report for the week ended November 7, 2008.

**Sacred Heart Parish School:**

Last week in review:

The proposals for chlordane removal are being finalized so that excavation can begin soon. No date has been determined. A licensed contractor skilled in this type of remediation will perform the work, and dust control measures will be taken with an air quality monitoring plan in effect for the removal process.

Preview of next two weeks:

We anticipate the chlordane removal will commence within the next two weeks. We continue to evaluate how to remove the lead on the property and its impact. Supporting documents developed by the school (SHPS) will accompany the application for lead abatement and tree removal. A public meeting is scheduled for Thursday November 13<sup>th</sup> at 5:30 at the SHPS gym to discuss the lead abatement. Notices were sent for the meeting.

**Mercy General Hospital:**

Last week in review:

Drilling took place last week on November 3<sup>rd</sup> lasting two days. The drill rig was removed from the job site Wednesday, November 5<sup>th</sup> without complication. The driveway on the South parking lot was constructed. Current noise and dust control measures relative to the remaining crane are being monitored. The crane is related to the testing of the ACIP piles on site.

Preview of next two weeks:

As mentioned above, a public meeting will be held on Thursday, November 13<sup>th</sup> at 5:30 p.m. at the Sacred Heart Parish School gym to discuss the lead removal. A hearing with the Department of Urban Forest Services regarding removal of the Bunya Bunya tree will be held Monday November 17<sup>th</sup> at City Hall. Noise and dust control mitigation measures continue to be in place. The next scheduled NAC meeting will be November 18<sup>th</sup> at 5:30 p.m. at the Sacred Heart Parish School gym.

Please feel free to contact me with any questions or concerns (453-4491).

Respectfully Submitted,



Jeremy Schrimsher  
Vice President of Ancillary Services, and  
Construction Mitigation Manager