

December 2, 2008

Mr. Ron Yasui
City of Sacramento
Development Services Department
300 Richards Boulevard, Third Floor
Sacramento, CA 95811

Re: Mercy General Hospital Construction Progress Report #32. For the week ended November 28, 2008.

Dear Mr. Yasui:

Please accept this Mercy General Hospital Construction Progress Report for the week ended November 28, 2008.

Sacred Heart Parish School:

Last week in review:

The proposals for chlordane removal are being finalized so that excavation can begin soon. No date has been determined. A licensed contractor skilled in this type of remediation will perform the work, and dust control measures will be taken with an air quality monitoring plan in effect for the removal process.

Preview of next two weeks:

We anticipate the chlordane removal will commence sometime in December.

Mercy General Hospital:

Last week in review:

The South parking lot was fenced in for construction parking. No work was conducted on Thanksgiving or the day after.

Preview of next two weeks:

Installation of the ambulance drive canopy is taking place along the North side of the building. Preparations are continuing to be made for the removal of a stair tower in early this month.

Please feel free to contact me with any questions or concerns (453-4491).

Respectfully Submitted,



Jeremy Schrimsher
Vice President of Ancillary Services, and
Construction Mitigation Manager