

December 23, 2008

Mr. Ron Yasui  
City of Sacramento  
Development Services Department  
300 Richards Boulevard, Third Floor  
Sacramento, CA 95811

Re: Mercy General Hospital Construction Progress Report #35. For the week ended December 19, 2008.

Dear Mr. Yasui:

Please accept this Mercy General Hospital Construction Progress Report for the week ended December 19, 2008.

**Sacred Heart Parish School:**

Last week in review:

Update! The proposals for chlordane removal have now been finalized. Excavation is expected to begin the week of December 22nd and continue for at least four weeks. During this period there will be times of testing the soil and awaiting results to ensure all the chlordane has been removed. The work will be done as explained at our community outreach meetings in November. A licensed contractor skilled in this type of remediation will perform the work, and dust control measures will be taken with an air quality monitoring plan in effect for the removal process. The areas involved with the excavation are not within the dripline of the Bunya Bunya tree as we are awaiting the next scheduled public hearing.

Preview of next two weeks:

We anticipate the chlordane removal will continue for next four weeks. No work will commence around the dripline of the Bunya Bunya tree. No work will be conducted on Christmas or New Year's Day.

**Mercy General Hospital:**

Last week in review:

Work on the construction barriers was started 12-22-08 at which time the stair tower was closed permanently.

Preview of next two weeks:

Demolition of stair tower #4 will begin 12-29-08. The West entrance to the ED will be permanently closed at this time. City Resolution #38 will be preliminarily reviewed with the Ferry residence to mitigate some of the issues relative to mirrors and audible devices to address their concern for safely backing out of their driveway onto J Street. No work will be conducted on Christmas or New Year's Day.

The next construction updates will come on the week of January 5<sup>th</sup>. Happy Holidays to all!

Please feel free to contact me with any questions or concerns (453-4491).

Respectfully Submitted,



Jeremy Schrimsher  
Vice President of Ancillary Services, and  
Construction Mitigation Manager