

January 13, 2009

Mr. Ron Yasui
City of Sacramento
Development Services Department
300 Richards Boulevard, Third Floor
Sacramento, CA 95811

Re: Mercy General Hospital Construction Progress Report #38. For the week ended January 9, 2009.

Dear Mr. Yasui:

Please accept this Mercy General Hospital Construction Progress Report for the week ended January 9, 2009.

Sacred Heart Parish School:

Last week in review:

Winterization of the site is progressing and is expected to be complete during the week of January 19th. Footings are being cleaned up from mud that has accumulated.

Preview of next two weeks:

Mobilization for the chlordane removal has begun, and work is expected to commence the week of January 19th and will continue for about four weeks. No work will be completed within the dripline of the Bunya Bunya tree.

Mercy General Hospital:

Last week in review:

Demolition of stair tower #4 is now complete. Excavation work in the ED parking lot continues. Work also continues at the South entrance of the hospital to prepare the interim hospital entry which is expected to open in late February 2009.

Preview of next two weeks:

Excavation in the ED parking lot will continue for another two weeks. Work on South entrance will continue. A new awning will be attached on the north side of the North building between the entry and the parking garage for ambulance parking.

Please feel free to contact me with any questions or concerns (453-4491).

Respectfully Submitted,



Jeremy Schrimsher
Vice President of Ancillary Services, and
Construction Mitigation Manager