

January 7, 2008

Mr. Ron Yasui
City of Sacramento
Development Services Department
300 Richards Boulevard, Third Floor
Sacramento, CA 95811

Re: Mercy General Hospital Construction Progress Report #36. For the week ended December 26, 2008.

Dear Mr. Yasui:

Please accept this Mercy General Hospital Construction Progress Report for the week ended December 26, 2008.

Sacred Heart Parish School:

Last week in review:

Update! The proposals for chlordane removal have now been finalized. Removal of the water on the site will happen over the next several days. Excavation of the affected soil is expected to begin the week of January 12th and continue for at least four weeks. During this period there will be times of testing the soil and awaiting results to ensure all the chlordane has been removed. The work will be done as explained at our community outreach meetings in November. A licensed contractor skilled in this type of remediation will perform the work, and dust control measures will be taken with an air quality monitoring plan in effect for the removal process. The areas involved with the excavation are not within the dripline of the Bunya Bunya tree as we are awaiting the next scheduled public hearing. No work was completed on Christmas day.

Preview of next two weeks:

We anticipate the chlordane removal will continue for next four to six weeks. No work will commence around the dripline of the Bunya Bunya tree. No work will be completed on New Year's Day.

Mercy General Hospital:

Last week in review:

Demolition of stair tower #4 is underway, and the West entrance to the ED was closed (new entrance from the North). Work on the construction barriers was started 12-22-08 at which time the stair tower was closed permanently. No work was completed on Christmas Day.

Preview of next two weeks:

Demolition of stair tower #4 will continue for the next two weeks. Excavation of the parking lot outside the Emergency Department will begin. No work will be completed on New Year's Day.

Please feel free to contact me with any questions or concerns (453-4491).

Respectfully Submitted,



Jeremy Schrimsher
Vice President of Ancillary Services, and
Construction Mitigation Manager