

January 8, 2008

Mr. Ron Yasui
City of Sacramento
Development Services Department
300 Richards Boulevard, Third Floor
Sacramento, CA 95811

Re: Mercy General Hospital Construction Progress Report #37. For the week ended January 2, 2009.

Dear Mr. Yasui:

Please accept this Mercy General Hospital Construction Progress Report for the week ended January 2, 2009.

Sacred Heart Parish School:

Last week in review:

The standing water has been removed from the site, and excavation of the contaminated soil is expected to begin the week of January 12th for the areas contaminated by chlordane and dieldrin only (not the areas within the dripline of the Bunya Bunya tree). No work was completed on New Year's Day.

Preview of next two weeks:

We anticipate the chlordane removal will continue for next four to six weeks with periods of testing and awaiting results to ensure all the chlordane has been removed. A public hearing is scheduled with the Parks and Recreation Board on Thursday January 8th to discuss the removal of lead within the dripline of the Bunya Bunya tree.

Mercy General Hospital:

Last week in review:

Demolition of stair tower #4 continues as does excavation work in the ED parking lot. Work also continues at the South entrance to prepare the temporary hospital entry from J Street which will be in place until the Heart Center is completed. A meeting is scheduled with the Ferry residence to discuss condition R38. No work was completed on New Year's Day.

Preview of next two weeks:

Demolition of stair tower #4 will continue for the next two weeks. Excavation of the parking lot outside the Emergency Department will begin.

Please feel free to contact me with any questions or concerns (453-4491).

Respectfully Submitted,



Jeremy Schrimsher
Vice President of Ancillary Services, and
Construction Mitigation Manager