

February 4, 2009

Mr. Ron Yasui  
City of Sacramento  
Development Services Department  
300 Richards Boulevard, Third Floor  
Sacramento, CA 95811

Re: Mercy General Hospital Construction Progress Report #41. For the week ended January 30, 2009.

Dear Mr. Yasui:

Please accept this Mercy General Hospital Construction Progress Report for the week ended January 30, 2009.

**Sacred Heart Parish School:**

Last week in review:

The first round of excavation and removal of the chlordane and dieldrin is complete, and testing of the remaining soil is underway. Winterization of the site mostly complete.

Preview of next two weeks:

Soils testing and soils removal from the site will continue for the next two to three weeks. Imported soil will begin to arrive to backfill the areas where soils were removed.

**Mercy General Hospital:**

Last week in review:

Demolition and excavation of the parking lot outside the Emergency Department continues to prepare a portion of the basement for the Heart Center building. Work on the South Wing entrance is nearing completion. The South parking lot will open briefly during the week of February 2<sup>nd</sup> for physician parking only so that a storm drain tie-in and a failing manhole drain pump can be repaired in the existing physician parking lot.

Preview of next two weeks:

Excavation of the Heart Center basement continues with Auger Cast in Place Piles (ACIP) due to start on February 9<sup>th</sup>. The drill rig is scheduled to be delivered on Saturday February 7<sup>th</sup> and to leave the campus on Saturday February 14<sup>th</sup>, weather permitting. Work continues on the mitigation measure for the Ferry property including meetings with City staff and the Ferrys. The South Wing entrance and parking lot is expected to open the week of February 23<sup>rd</sup>. There is a quarterly NAC meeting scheduled for Tuesday February 17<sup>th</sup> at 5:30 p.m. in the Sacred Heart Parish School gym.

Please feel free to contact me with any questions or concerns (453-4491).

Respectfully Submitted,



Jeremy Schrimsher  
Vice President of Ancillary Services, and  
Construction Mitigation Manager