

February 10, 2009

Mr. Ron Yasui  
City of Sacramento  
Development Services Department  
300 Richards Boulevard, Third Floor  
Sacramento, CA 95811

Re: Mercy General Hospital Construction Progress Report #42. For the week ended February 6, 2009.

Dear Mr. Yasui:

Please accept this Mercy General Hospital Construction Progress Report for the week ended February 6, 2009.

**Sacred Heart Parish School:**

Last week in review:

The large chlordane and dieldrin locations near former Mercy Care site have been excavated. Kleinfelder and Wallace Kuhl are analyzing data and recommending further course of action to complete the remediation.

Preview of next two weeks:

Lead removal is anticipated in the next two weeks, weather permitting. The two smaller chlordane areas near Classroom building will be removed after the lead is removed. The remaining open footings have been poured for the Classroom building. Completion of footings for the Classroom building will begin after lead/chlordane areas have been removed and the backfill has been placed. Footings are being laid out for the Multi-purpose building, and excavation will begin when weather allows.

**Mercy General Hospital:**

Last week in review:

Demolition and excavation of the parking lot outside the Emergency Department continues to prepare a portion of the basement for the Heart Center building. Work on the South Wing entrance is nearing completion. The South parking was opened briefly during the week of February 2<sup>nd</sup> for physician parking only so that a storm drain tie-in and a failing manhole drain pump can be repaired in the existing physician parking lot. That work will be completed by Wednesday February 11<sup>th</sup>, and the South Lot will close again until the week of February 23<sup>rd</sup> when it will open again when the South Wing interim hospital entrance opens.

Preview of next two weeks:

The drill rig for the Auger Cast in Place Piles (ACIP) will arrive and spend approximately one week on the campus assembling and drilling piles on a portion of the Heart Center basement. Demobilization and departure of the drill rig and associated equipment is scheduled for Saturday February 14<sup>th</sup>, weather permitting. The South Wing parking lot and interim hospital entrance is scheduled to open late in the week of February 23<sup>rd</sup>. There is a quarterly NAC meeting scheduled for Tuesday February 17<sup>th</sup> at 5:30 p.m. in the Sacred Heart Parish School gym.

Please feel free to contact me with any questions or concerns (453-4491).

Respectfully Submitted,



Jeremy Schrimsher  
Vice President of Ancillary Services, and  
Construction Mitigation Manager