

February 19, 2009

Mr. Ron Yasui
City of Sacramento
Development Services Department
300 Richards Boulevard, Third Floor
Sacramento, CA 95811

Re: Mercy General Hospital Construction Progress Report #43. For the week ended February 13, 2009.

Dear Mr. Yasui:

Please accept this Mercy General Hospital Construction Progress Report for the week ended February 13, 2009.

Sacred Heart Parish School:

Last week in review:

Very little work occurred on site due to unfavorable weather conditions. Work will commence once weather is more favorable.

Preview of next two weeks:

Same as last week, lead removal is anticipated in the next two weeks, weather permitting. The two smaller chlordane areas near Classroom building will be removed after the lead is removed. Completion of footings for the Classroom building will begin after lead/chlordane areas have been removed and the backfill has been placed. Footings are being laid out for the Multi-purpose building, and excavation will begin when weather allows.

Mercy General Hospital:

Last week in review:

The Auger Cast in Place Piles equipment arrived on the site and began drilling piles for the foundation of the Heart Center's basement area. Work on the South Wing entrance is nearing completion. The South parking was opened briefly during the week for physician parking only so that a storm drain tie-in and a failing manhole drain pump can be repaired in the existing physician parking lot. That work was completed by Wednesday February 11th, and the South Lot closed again until the week of March 2nd when it will open again when the South Wing interim hospital entrance opens.

Preview of next two weeks:

There is a quarterly NAC meeting scheduled for Tuesday February 17th at 5:30 p.m. in the Sacred Heart Parish School gym. The Auger Cast in Place Piles equipment will leave the site February 18th. Work will continue to prepare the South Wing entrance and parking lot for opening March 2nd.

Please feel free to contact me with any questions or concerns (453-4491).

Respectfully Submitted,



Jeremy Schrimsher
Vice President of Ancillary Services, and
Construction Mitigation Manager