

April 1, 2009

Mr. Ron Yasui
City of Sacramento
Development Services Department
300 Richards Boulevard, Third Floor
Sacramento, CA 95811

Re: Mercy General Hospital Construction Progress Report #49. For the week ended March 27, 2009.

Dear Mr. Yasui:

Please accept this Mercy General Hospital Construction Progress Report for the week ended March 27, 2009.

Sacred Heart Parish School:

Last week in review:

Soil excavation and backfill continue for around the Classroom Building and the northeast corner of the campus. Import soil continues to arrive to fill excavated areas.

Preview of next two weeks:

Site remediation and margin sampling will continue as will backfill. The construction trailer will be temporarily relocated in the next few weeks to complete a portion of the soil remediation.

Mercy General Hospital:

Last week in review:

Excavation of grade beams and pile caps continues for the basement of the Heart Center and the tunnel.

Preview of next two weeks:

Grade beam excavation will continue along with placement of reinforcement bars for the next few weeks to construct the tunnel. Forms will be erected soon to pour concrete for the tunnel.

Please feel free to contact me with any questions or concerns (453-4491).

Respectfully Submitted,



Jeremy Schrimsher
Vice President of Ancillary Services, and
Construction Mitigation Manager