

July 8, 2009

Mr. Ron Yasui  
City of Sacramento  
Development Services Department  
300 Richards Boulevard, Third Floor  
Sacramento, CA 95811

**RE: Mercy General Hospital Construction Progress Report #63**

Dear Mr. Yasui:

Please accept this Mercy General Hospital Construction Progress Report for the week ended July 3, 2009.

**Sacred Heart Parish School:**

Last week in review:

Erection of structural steel for the multipurpose building began.

Preview of next two weeks:

Erection of structural steel for the m multipurpose classroom building will continue for the next few weeks.

**Mercy General Hospital:**

Last week in review:

Structural phase of the tunnel project from Mercy Medical Plaza to the lower level of the hospital continued under construction with the inclusion of steel and concrete work. This tunnel is scheduled to be completed by late August.

Coordination of backfilling the large hole in the ground near the Emergency Department is in progress. The construction of the tunnel interior overhead fire suppression was begun; metal stud framing and ductwork began.

Preview of next two weeks:

We will be installing traffic safety devices at the Ferry residence located at 41<sup>st</sup> and J Streets. We will also be re-painting traffic lanes on J-street for traffic calming between 40<sup>th</sup> and 42<sup>nd</sup> Streets per Condition R38.

Beginning the week of July 13 on the West side of the hospital, construction of a temporary Ambulance transfer area will begin at the Main Entrance, located off Spine Street. This area will serve as the temporary Ambulance and Emergency Room drop-off during construction of the new Ambulance Canopy on the North side of the hospital.

Please feel free to contact me with any questions or concerns at 916.453.4491.

Respectfully submitted,



Jeremy Schrimsher  
Vice President of Ancillary Services, and  
Construction Mitigation Manager