

May 20, 2009

Mr. Ron Yasui
City of Sacramento
Development Services Department
300 Richards Boulevard, Third Floor
Sacramento, CA 95811

RE: Mercy General Hospital Construction Progress Report #56

Dear Mr. Yasui:

Please accept this Mercy General Hospital Construction Progress Report for the week ended May 15, 2009.

Sacred Heart Parish School:

Last week in review:

Site remediation, sampling and backfill continued.

Preview of next two weeks:

Building M interior footing pour and stage footing excavation will take place. Also, Building C underslab conduit will be installed.

Site underground work will resume and will continue for the next few weeks.

Mercy General Hospital:

Last week in review:

The Lower Level of was prepared for erection of structural steel.

Preview of next two weeks:

Structural steel will be erected in the Lower Level; the steel will be bolted and welded. In addition, forming of walls and reinforcing steel under the structural steel will take place.

Please feel free to contact me with any questions or concerns (453-4491).

Respectfully Submitted,



Jeremy Schrimsher
Vice President of Ancillary Services, and
Construction Mitigation Manager